

November 11, 2010


Harris County Municipal Utility District No. 136  
c/o Fulbright & Jaworski L.L.P.  
1301 McKinney, Suite 5100  
Houston, Texas 77010-3095

**Subject: Monthly Status Report**  
AECOM No. 60154073


Dear Directors:

Attached, please find AECOM's status report through November 11, 2010.

Sincerely,



Robert S. Wempe, PE  
Principal  
AECOM Technical Services, Inc.  
TBPE Registration # F-3580



Attachments

**Harris County Municipal Utility District No. 136  
November 11, 2010 Board Meeting  
Engineer's Report**

**A. General District**

The WHCRWA has directed their contractor to straighten the light pole at the end of Walnut Cove which was apparently affected by the Contract 17A work in the area. The contractor said he will fix this within the next week. Our invoice for the month is not available so it will be included in next month's report.

**B. Jackrabbit WWTP Improvements**

No update from last meeting as design is ongoing.

**C. Water Well 2 Abandonment**

Center Point has informed the contractor it will take up to 60 days for them to remove the transformer from the site (could be sooner). The contractor will likely not mobilize to the site until Center Point has done this to avoid having to return to the site a second time just to remove the poles.