

March 10, 2011

Harris County Municipal Utility District No. 136
c/o Fulbright & Jaworski L.L.P.
1301 McKinney, Suite 5100
Houston, Texas 77010-3095

Subject: Monthly Status Report
AECOM No. 60185135


Dear Directors:

Attached, please find AECOM's status report through March 10, 2011.

Sincerely,



Robert S. Wempe, PE
Principal
AECOM Technical Services, Inc.
TBPE Registration # F-3580



Attachments



**Harris County Municipal Utility District No. 136
March 10, 2011 Board Meeting
Engineer's Report**

A. Water Well 2 Abandonment

The poles have been removed from the site by CenterPoint and all work is complete.

B. Sanitary Sewer Rehab Phase III

SWWC is wrapping up the Phase II repairs approved by the board in 2010. Phase III of the plan includes the 6" and 8" lines in Section 1 (10,458 l.f. of line; estimated televising cost is \$20,900 @ \$2.00/l.f.). Do we want to proceed with the televising?

